#### VA Long Beach Healthcare System (VALBHS)

## **Above the Ceiling & Penetration Permit**

This permit requests must be submitted through the Fire & Life Safety PM, or Safety designee; 48 working hours in advance, before the start of any work. For emergency permit requests, call (562)826-8000 or ext. 3153.

Requestor: Date of Request:		Date of Request	Date of Request:		
COR/Requester's HCG/Shop:		Phone#:			
Est. start of work – Date:	Fime: Est. Compl. of w		ork -Date:	Time:	
Affected Working Area		<b>.</b>			
Building(s) #:		HCG/Service/C	G/Service/Clinic:		
Floor(s):	Room(s)#:		Other:		
Immediate Area Affected:					
Scope/Description of work to Be performed:					
Actual Start, Date/Time of work: / Actual Compl., Date/Ti			Date/Time of work:	/	
Penetration - Life Safety Deficiency / ILSM Considerations					
Horizontal  or vertical penetra	tions, in: 1.) exis	sting structure	2.) New const	truction	
Smoke Barriers: YES NO Fire Barriers: YES NO					
Will fire sprinklers, fire alarm system,	devices be affec	ted? YE	S NO		
Will work have PACM (potentially asbesto	os containing materia	al) exposure? YE	S NO		
Other:					
Responsible Party for Sealing Penetra	ations				
Supervisor's Name:	Company:	mpany:			
Supervisors' Phone#:	24-HR Emergency Pl	-HR Emergency Phone#:			
Type of penetration sealant or fire sto (submit/attach: SDS and/or applicable fire stop manuf					
Type of penetration sealant or fire sto (submit/attach: SDS and/or applicable fire stop manufactor)	_/ASTM Approved for use? Yes No ASTM E814, UL1479, etc.)				
Acknowledgments/Approvals (print,	sign, date):				
General Contractor:			Date:		
*Acknowledges and is responsible for comp performed at VALBN	•	CONCENSUS STANDARDS anderstood reverse page info	•	work processes	
1. Approved/Disapproved:			Date:	<del></del>	
(Project Engineer: RE/COR)					
2. Approved/Disapproved:			Date:		
(Section Chief/Shop Supervisor)					
3. Concur/Non-concur:			Date:		
3.a Permit Expiration Date:					
(Life Safety Officer)					
Final, completion of work Inspection: Date:					
	COR)				

Contact: VALBMC FLS PM (562)676-2236 or Ext. 3153

Page 1 of 2

Form – FLS 5 Rev: Sept. 2019 By: MB

#### VA Long Beach Healthcare System (VALBHS)

### **Above the Ceiling & Penetration Permit**

This permit requests must be submitted through the Fire & Life Safety PM, or Safety designee; 48 working hours in advance, before the start of any work. For emergency permit requests, call (562)826-8000 or ext. 3153.

The VALBMC expectation is full cooperation in complying with our efforts to maintain our fire/smoke barriers, throughout our facility; and providing a safe environment for: our patients, staff, students, and visitors.

- A. General contractors, vendors and VA staff performing short/long term work, that requires aspects of permit, at the VA Long Beach Healthcare System shall:
  - 1) Obtain fully approved Above-Ceiling-Work/Fire/Wall Penetration Permit; prior to the commencement of
  - 2) Requests must be submitted 48 working hours prior to the start of any work. Permits are valid for 24 hours. On a case-by-case basis, the maximum length of any permit is 1 working week.
  - 3) Must specifically include all work areas affected and thorough scope of work, for operation.
  - 4) Ensure a copy of valid permits, are conspicuously posted at work location; and readily available for inspection/verification, upon request.
  - 5) Permit must be accompanied by a completed and signed Infection Control Risk Assessment (ICRA) Form.
  - 6) Upon completion of work and after COR's final inspection. Permit is to be returned to the Safety Service's Fire and Life Safety PM to be filed: 1.). Permit, 2. JSA 3. SDS/MFG. Specifications.).
- B. Permits shall be used to: 1.) Control, maintain and assure permanent record of any penetrations and/or drywall openings made in fire/smoke barriers. 2.) Ensure general safety precautions are addressed. Such as, but not limited to:
  - 1) Secure the Area placement of barricades or cones around work areas to prevent inadvertent access or exposure to all potential hazards associated with the scope of work to employees, patients, and visitors.
  - 2) Not leave work area unattended If work areas are left unattended for breaks or lunch, etc., ladders are stored safely, ceiling tiles are replaced, no wires, etc. are left in public access areas.
  - 3) Securing the work tools and equipment so as not to create any hazard or be used as weapons.
- C. General contractor scope of work shall include job specific Job Safety Analysis (JSA), to mitigate and address identified risk (ex: PACM, ILSM, Fall Protection, Electrical Safety, etc.). Attach JSA to permit request for VALBMC Fire & Life Safety Program Managers review.
- D. General contractors, vendors are responsible for their employees, its agents or subcontractors; to be properly trained and knowledgeable on: 1.) The application of fire stopping materials. 2.) Scope of work. 3.) Applicable general safety, local policy & federal standards; and related environmental responsibility.
- E. Within 24 hours or less, any penetrations made in a fire rated wall, ceiling, or floor; must be sealed. Penetration seal work must be performed IAW applicable: manufacture specification, NFPA, consensus standard, and VA policy. The competed work must be visually inspected by the VA COR representative to verify integrity.

# Under no circumstances will penetrations remain unsealed or open.

F. Please direct your questions to: Corresponding Engineering Contracting Officer Representative (COR), Project Engineer/designated representative, Unit Supervisor in charge of this project or the VA Life Safety Program Manger.

Contact: VALBMC FLS PM Page 2 of 2 Form – FLS 5 Rev: Sept. 2019 By: MB

(562)676-2236 or Ext. 3153